## The District of Columbia Public Library Capital Report As of March 10, 2008

## DC Public Library Capital Report as of March 10, 2008

Contacts

## Anacostia Library – Interim Library

Project consists of building a 4,200 square foot interim library; the interim will have 28 computers, books on CD as well as traditional collection material for all age sets. Interim is located at 1801 Good Hope Road SE.

| Contacts           |                  | Progress   | Cost          |           |
|--------------------|------------------|--|---------------|-----------|
| Councilmember      |                  |  |               |           |
| Ward 7             | Yvette Alexander |  | Project Cost: | \$621,145 |
|                    | 202.724.8068     | COMPLETE   | Change Orders | \$26,396  |
| Architect          | Core Architects  | NOT SELECTION OF THE PARTY OF T | Total Cost    | \$647,541 |
|                    | Dale Stewart     |  | Payments      | \$647,541 |
|                    | 202.466.6116     | OPEN TO  | Balance       | \$0       |
| Project<br>Manager | Jeff Bonvechio   | PUBLIC   |               |           |
|                    | 202.442.6070     | MARCH 12,  |               |           |
| Contractor         | William Scotsman |  |               |           |
|                    | Al Hayes         | 2007   |               |           |
|                    | 410.487.8400     |  |               |           |
|                    | <del></del>      |  |               |           |
|                    |                  |  |               |           |

| -                                     |   |    |                   |     |
|---------------------------------------|---|----|-------------------|-----|
| · · · · · · · · · · · · · · · · · · · |   |    |                   |     |
|                                       |   |    | g s.Ver           | - 1 |
| TEE                                   |   | HE | The second second |     |
|                                       | 7 |    |                   |     |
|                                       |   |    |                   |     |
|                                       |   |    | -                 |     |
|                                       |   |    |                   |     |

demolition of existing library and site preparation for new

construction.

| Councilmember      |                  |   |               |             |
|--------------------|------------------|---|---------------|-------------|
| Ward 7             | Yvette Alexander |   | Project Cost: | \$257,994   |
|                    | 202.724.8068     |   | Change Orders | \$32,800    |
| Architect          | N/A              |   | Total Cost    | \$290,794   |
|                    |                  |   | Payments      | \$72,189.91 |
|                    |                  | Final Ctarge of stantains                         | Balance       | \$218,605   |
| Project<br>Manager | Jeff Bonvechio   | Final Stages of electrical switch over to interim |               |             |
|                    | 202.442.6070     | library underway.                                 |               |             |
| Contractor         | Horton Barber    |   |               |             |
|                    | Paul Horton      |   |               |             |
|                    | 202.373.0433     |   |               |             |
|                    |                  |   |               |             |
|                    | 1                |   |               |             |

Cost

**Progress** 

| Anacostia Library - New Building Design   | Contacts           |                              | Progress                     | Cost          |                |
|---|--------------------|------------------------------|------------------------------|---------------|----------------|
|   | Councilmember      |                              |                              |               |                |
| the second second second second   | Ward 7             | Yvette Alexander             | 1                            | Project Cost: | \$1,565,852    |
|   |                    | 202.724.8068                 | 1                            | Change Orders | \$0            |
|   | Architect          | The Freelon<br>Group.        |                              | Total Cost    | \$1,565,852    |
|   |                    | Philip Freelon               |                              | Payments      | \$275,226.86   |
|   |                    | 919/941-9790                 | A leasens were the second    | Balance       | \$1,290,625.14 |
|   | Project<br>Manager | Dedric Boyd                  | Schematic Design<br>Complete |               |                |
|   |                    | 202.727.1113                 |                              |               |                |
| View looking west   | Contractor         | T.B.D.                       |                              |               |                |
| Design of the new Anacostia Branch Library will include                                     |                    |                              |                              |               |                |
| community input on planning and programming phase. Design and construction is fully funded. | DCPL PM<br>Firm    | A1 Construction & Consulting |                              |               |                |

| Benning Library – Interim Library   | Contacts           |                  | Progress      | Cost          |               |
|---|--------------------|------------------|---------------|---------------|---------------|
|   | Councilmember      |                  |               |               |               |
|   | Ward 7             | Yvette Alexander |               | Project Cost: | \$595,411     |
|   |                    | 202.724.8068     | ]             | Change Orders | \$102,211     |
|   | Architect          | Core Architects  | COMPLETE      | Total Cost    | \$697,622     |
| THE PERSON NAMED IN COLUMN 1  |                    | Dale Stewart     |               | Payments      | \$697,622     |
|   |                    | 202.466.6116     |               | Balance       | \$0           |
|   | Project<br>Manager | Jeff Bonvechio   | OPEN TO       |               |               |
|   |                    | 202.442.6070     | PUBLIC        |               |               |
|   | Contractor         | William Scotsman | JULY 20, 2007 |               |               |
| Project consists of building a 4,200 square foot interim library;                             |                    | Al Hayes         |               |               |               |
| the interim will have 28 computers, books on CD as well as                                    |                    | 443.336.6936     |               |               | <del></del> - |
| traditional collection material for all age sets. Interim is located at 4101Benning Road N.E. |                    |                  | ·             |               | , ,           |

| Benning Library - Building Demolition                                    | Contacts           |                  | Progress                             | Cost          |           |
|--|--------------------|------------------|--------------------------------------|---------------|-----------|
|  | Councilmember      |                  |                                      |               |           |
|  | Ward 7             | Yvette Alexander |                                      | Project Cost: | \$266,000 |
|  |                    | 202.724.8068     |                                      | Change Orders | \$8700    |
|  | Architect          | N/A              |                                      | Total Cost    | \$274,700 |
|  |                    |                  |                                      | Payments      | \$274,700 |
|  | •                  |                  |                                      | Balance       | \$0       |
|  | Project<br>Manager | Jeff Bonvechio   | Demolition Complete –<br>Site Graded |               |           |
|  |                    | 202.442.6070     |                                      |               |           |
|  | Contractor         | Horton Barber    |                                      |               |           |
|  |                    | Paul Horton      |                                      |               |           |
| Project will consist of hazardous material mitigation, complete          |                    | 202.373.0433     |                                      |               |           |
| demolition of existing library and site preparation for new construction |                    |                  |                                      |               |           |
|  |                    |                  |                                      | ,             |           |

| Benning Library - New Building Design  | Contacts           |                               | Progress                        | Cost          |                |
|--|--------------------|-------------------------------|---------------------------------|---------------|----------------|
|  | Councilmember      |                               |                                 |               |                |
|  | Ward 7             | Yvette Alexander              |                                 | Project Cost: | \$1,298,953.00 |
| The state of the s |                    | 202.724.8068                  |                                 | Change Orders | \$0            |
|  | Architect          | Davis, Brody,<br>Bond & Aedas |                                 | Total Cost    | \$1,298,953.00 |
|  |                    | Peter Cook                    |                                 | Payments      | \$316,479.60   |
|  |                    | 202/449-1190                  |                                 | Balance       | \$982,473.40   |
|  | Project<br>Manager | Kim Fuller                    | Schematic Design Phase Complete |               |                |
|  |                    | 202/442-6069                  |                                 |               |                |
|  | Contractor         | T.B.D.                        |                                 |               |                |
| Design of the new Benning Branch Library will include  |                    | ·                             |                                 |               |                |
| community input on planning and programming phase. Design and construction is fully funded.  |                    |                               |                                 |               |                |
| and construction is ruley ruled.   | DCPL PM<br>Firm    | Hill International            |                                 |               |                |

| Capitol View Library - Elevator Modernization                                   | Contacts           |                  | Progress | Cost          |              |
|---|--------------------|------------------|----------|---------------|--------------|
|   | Councilmember      |                  |          |               |              |
|   | Ward 7             | Yvette Alexander |          | Project Cost: | \$139,490    |
|   |                    | 202.724.8068     |          | Change Orders | \$ 13,408.80 |
|   | Engineer           | Learch Bates     |          | Total Cost    | \$152,898.80 |
|   |                    | Bruce Pope       |          | Payments      | \$152,898.80 |
|   |                    | 301.805.7944     |          | Balance       | \$0          |
|   | Project<br>Manager | Jeff Bonvechio   | COMPLETE |               |              |
|   |                    | 202.442.6070     |          |               |              |
|   | Contractor         | Keystone Plus    |          |               |              |
| Project will correct long standing problems with existing                       |                    | Mike Avery       |          |               |              |
| elevator. When modernization is complete the elevator will be                   |                    | 202.857.7903     |          |               |              |
| in compliance with all DC Department of Consumer and Regulatory Affairs' codes. |                    |                  |          |               |              |

| Deanwood - New Community Center and Library  | Contacts           |                  | Progress                     | Cost          |     |
|--|--------------------|------------------|------------------------------|---------------|-----|
|  | Councilmember      |                  |                              |               |     |
|  | Ward 7             | Yvette Alexander |                              | Project Cost: | \$  |
|  |                    | 202.724.8068     |                              | Change Orders | \$0 |
|  | Architect          | EEK              |                              | Total Cost    | \$  |
|  |                    | Sean O'Donnell   |                              | Payments      | \$0 |
|  |                    |                  | Project Awaiting Bidding for | Balance       | \$  |
|  | Project<br>Manager | Jeff Bonvechio   | actual construction          |               |     |
|  |                    | 202.442.6070     |                              |               |     |
| Project is a partnership with the Department of Parks and  | Contractor         |                  | -                            |               |     |
| Recreation to co-locate a 10,000 square foot library within a 54,000 square foot aquatic center and community center.        |                    |                  |                              |               | _   |
| Library and Community Center would share such space as   |                    |                  |                              |               |     |
| computer lab, senior rooms, tutor rooms and community meeting rooms. Project location is 49 <sup>th</sup> and Quarles St. NE |                    |                  |                              |               |     |

| Francis Gregory Library – Elevator Modernization   | Contacts           |                  | Progress       | Cost          |           |
|--|--------------------|------------------|----------------|---------------|-----------|
|  | Councilmember      |                  |                |               |           |
| Schole.  | Ward 7             | Yvette Alexander |                | Project Cost: | \$139,490 |
| CONTRACTOR OF THE PARTY OF THE  |                    | 202.724.8068     |                | Change Orders | \$0       |
|  | Engineer           | Lerch Bates      | _              | Total Cost    | \$139,490 |
|  |                    | Bruce Pope       | CONTRACT TOTAL | Payments      | \$139,490 |
| AND AND A PROPERTY OF THE PARTY |                    | 301.805.7944     | COMPLETE       | Balance       | \$0       |
|  | Project<br>Manager | Jeff Bonvechio   |                |               |           |
|  |                    | 202.442.6070     |                |               |           |
|  | Contractor         | Keystone Plus    |                |               |           |
| Project will correct long standing problems with existing  |                    | Mike Avery       | 1              |               |           |
| elevator. When modernization is complete the elevator will be  |                    | 202.857.7903     | 1              |               |           |
| in compliance with all DC Department of Consumer and Regulatory Affairs' codes.  |                    |                  |                |               |           |

| Francis Gregory Library - Improvement Projects  | Contacts           |                  | Progress                | Cost          |     |
|---|--------------------|------------------|-------------------------|---------------|-----|
|   | Councilmember      |                  |                         |               |     |
| - Annual | Ward 7             | Yvette Alexander |                         | Project Cost: | \$  |
|   |                    | 202.724.8068     | ]                       | Change Orders | \$0 |
|   | Architect          | In House         |                         | Total Cost    | \$0 |
|   |                    |                  |                         | Payments      | \$0 |
|   |                    |                  | Both projects have been | Balance       | \$0 |
|   | Project<br>Manager | Ed Hampton       | COMPLETED               |               |     |
|   |                    | 202.727.1231     | ·                       |               |     |
|   | Contractor         | EEC of DC        |                         |               |     |
| Improvement projects include new lighting and ceiling on first  |                    | Mohamed Jalloh   |                         |               |     |
| and second floors and a new heating and cooling system for  |                    | 202.882.2189     | ]                       |               |     |
| basement level meeting room.  |                    |                  | ]                       | -             |     |

| Francis A. Gregory Library - New Building Design  | Contacts           |                            | Progress                      | Cost          |          |
|---|--------------------|----------------------------|-------------------------------|---------------|----------|
|   | Councilmember      |                            |                               |               |          |
|   | Ward 7             | Yvette Alexander           |                               | Project Cost: | \$78,000 |
|   |                    | 202.724.8068               |                               | Change Orders | \$0      |
|   | Architect          | T.B.A.                     |                               | Total Cost    | \$       |
|   |                    |                            |                               | Payments      | \$0      |
|   |                    |                            | Cost Benefit Analysis         | Balance       | \$       |
|   | Project<br>Manager | Lisa Deanes                |                               |               |          |
|   |                    | (202) 727-5181             | Reports Due to DCPL on 4/3/08 |               | ·        |
|   | Contractor         |                            | . ",,,,,,,                    |               |          |
| Design of the new Francis Gregory Library will include  |                    |                            |                               |               |          |
| community input on planning and programming phase. Design and construction are only partially funded. | DCPL PM<br>Firm    | Lynch Development Partners |                               |               |          |

| Georgetown Library -Interim Library   | Contacts           |               | Progress    | Cost          |          |
|---|--------------------|---------------|-------------|---------------|----------|
|   | Councilmember      |               |             |               |          |
|   | Ward 2             | Jack Evans    |             | Project Cost: | \$90,000 |
|   |                    | .202.724.8058 | 7           | Change Orders | \$0      |
|   | Architect          |               | <del></del> | Total Cost    | \$90,000 |
| DCPL is working with the local Advisory Neighborhood  |                    |               |             | Payments      | \$0      |
| Commissions and the Office of Property Management on locating an appropriate site for an interim facility |                    |               |             | Balance       |          |
|   | Project<br>Manager | Chris Wright  |             |               |          |
|   |                    | 202.727.4913  |             |               |          |
|   | Contractor         |               |             |               |          |
|   |                    |               |             |               |          |
|   |                    |               |             |               |          |
|   |                    | <u> </u>      |             |               |          |

| Georgetown Library - Building Stabilization                     | Contacts           |                      | Progress | Cost          |           |
|---|--------------------|----------------------|----------|---------------|-----------|
|   | Councilmember      |                      |          |               |           |
|   | Ward 2             | Jack Evans           |          | Project Cost: | \$955,600 |
|   |                    | .202.724.8058        |          | Change Orders | \$0       |
|   | Architect          | Rippeteau Architects |          | Total Cost    | \$955,600 |
|   |                    | Darrel Rippeteau     |          | Payments      | \$955,600 |
|   |                    | 202.387.7123         |          | Balance       | \$0       |
|   | Project<br>Manager | Chris Wright         | COMPLETE |               |           |
|   |                    | 202.727.4913         |          |               |           |
|   | Contractor         | Minkoff Inc          | ·        |               |           |
| This work will mitigate hazardous conditions, perform debris    |                    | Steve Simmons        |          |               |           |
| removal, evaluate damaged building elements, dry the building,  | ,                  | 301.652.8711         |          |               |           |
| stabilize the structure and render the building water tight for |                    |                      |          |               |           |
| the intermediate term.  |                    |                      |          |               |           |

| Georgetown Library – Building Renovation Design  | Contacts           |                       | Progress   | Cost          |             |
|--|--------------------|-----------------------|--|---------------|-------------|
| DAY  | Councilmember      |                       |  |               |             |
|  | Ward 2             | Jack Evans            |  | Project Cost: | \$1,660,800 |
|  |                    | 202.724.8058          |  | Change Orders | \$0         |
|  | Architect          | Martinez & Johnson    |  | Total Cost    | \$          |
|  |                    | Tom Johnson           |  | Payments      | \$0         |
|  |                    | 202.333.4480          |  | Balance       | \$          |
|  | Project<br>Manager | Chris Wright          | Design Underway  1 <sup>st</sup> Community Meeting |               |             |
|  |                    | 202.272.4913          | March 12, 2008                                     |               |             |
|  | Contractor         | T.B.D.                |  |               |             |
| Design of the new Georgetown Library will include community input on planning and programming phase. |                    |                       |  |               |             |
| Design phase is fully funded.  | DCPL PM<br>Firm    | Smoot<br>Construction |  |               |             |

| Project consists of Exterior Improvements to windows, doors, |
|--|
| security lighting, masonry restoration and signage.          |

| Contacts           |                            | Progress | Cost          |              |
|--------------------|----------------------------|----------|---------------|--------------|
| Councilmember      |                            |          |               |              |
| Ward 1             | Jim Graham                 |          | Project Cost: | \$878,750    |
|                    | 202.724.8181               | 7        | Change Orders | \$69,787.33  |
| Architect          | Bell Architects            | 7        | Total Cost    | \$948,537.33 |
|                    | David Bell                 |          | Payments      | \$944,809.18 |
|                    | 202.548.7570               |          | Balance       | \$3,728.15   |
| Project<br>Manager | Chris Wright               | Complete |               |              |
|                    | 202.727.4913               | 2        |               |              |
| Contractor         | JG Garcete<br>Construction |          |               |              |
|                    | Raj Gupta                  |          |               |              |
|                    |                            |          |               |              |
|                    |                            |          |               |              |

| Mount Pleasant Library - Building Renovation Desig  | n        |
|---|----------|
| Mount Pleasant Library – Building Renovation Design | <u>n</u> |

Design of the new Mount Pleasant Library will include community input on planning and programming phase. Design phase is fully funded.

| Contacts           |                       | Progress  | Cost          |             |
|--------------------|-----------------------|---|---------------|-------------|
| Councilmember      |                       | .*  |               |             |
| Ward 1             | Jim Graham            |   | Project Cost: | \$1,408,000 |
|                    | 202.724.8181          |   | Change Orders | \$0         |
| Architect          | Core Architects       |   | Total Cost    | \$          |
|                    | Dale Stewart          |   | Payments      | \$0         |
|                    | 202.466.6116          | A/E/Contract Assessed at                                | Balance       | \$          |
| Project<br>Manager | I I Drie Wright       | A/E Contract Awarded  1 <sup>st</sup> Community Meeting |               |             |
|                    | 202.727.6069          | March 11, 2008  |               |             |
| Contractor         |                       |   |               |             |
|                    |                       |   |               |             |
| -                  |                       |   |               |             |
| DCPL PM<br>Firm    | Smoot<br>Construction |   |               |             |

| Mount Pleasant Library – New Furniture   | Contacts           |              | Progress | Cost          |          |
|--|--------------------|--------------|----------|---------------|----------|
| A STATE OF THE STA | Councilmember      |              |          |               |          |
|  | Ward 1             | Jim Graham   |          | Project Cost: | \$98,000 |
|  |                    | 202.724.8181 |          | Change Orders | \$0      |
|  | Architect          | Thos. Moser  |          | Total Cost    | \$98,000 |
|  |                    |              |          | Payments      | \$98,000 |
|  |                    |              | •        | Balance       | \$0      |
|  | Project<br>Manager | Chris Wright | Complete |               |          |
|  |                    | 202.727.6069 | 1770     |               |          |
|  | Contractor         |              |          |               |          |
| New furniture is a replication of what was original to the building. These replicated pieces will be fitted with data and power management systems.  |                    |              |          |               |          |

| Northeast Library – Exterior Restoration (Design Phase)  | Contacts           |                 | Progress        | Cost          |           |
|--|--------------------|-----------------|-----------------|---------------|-----------|
|  | Councilmember      | Tommy Wells'    |                 |               |           |
|  | Ward 6             | 202.724.8072    |                 | Project Cost: | \$165,000 |
|  |                    | ·               |                 | Change Orders | \$0       |
|  | Architect          | Bell Architects | · ·             | Total Cost    | \$165,000 |
|  |                    | David Bell      |                 | Payments      | \$        |
| A STATE OF THE STA |                    | 202.548.7570    |                 | Balance       | \$165,000 |
|  | Project<br>Manager | Chris Wright    | Design Underway |               |           |
|  |                    | 202.727.4913    |                 |               |           |
|  | Contractor         | T.B.D           |                 |               |           |
| Project consists of Exterior Improvements to windows,  |                    |                 |                 |               |           |
| doors, security lighting, masonry restoration, landscaping and signage.  |                    |                 |                 |               |           |

| Petworth Library - Restroom Renovations               | Contacts           |                      | Progress                                   | Cost          |           |
|---|--------------------|----------------------|--|---------------|-----------|
|   | Councilmember      | Muriel Bowser        |  |               |           |
|   | Ward 4             | 202.724.8052         | 1  | Project Cost: | \$128,000 |
|   |                    |                      | 7  | Change Orders | \$0       |
|   | Architect          | Samaha Associates    | 7  | Total Cost    | \$128,000 |
|   |                    | William Santer       |  | Payments      | \$0       |
|   |                    | 703.691.3311         |  | Balance       | \$128,000 |
|   | Project<br>Manager | Lisa Deanes          | Work began 1/15/08<br>Estimated Completion |               |           |
|   |                    | 202.727.5181         | Date 4/4/08                                |               |           |
|   | Contractor         | Simon<br>Development |  |               |           |
| Project consists of the reconfiguration of the public |                    |                      |  |               | •         |
| restrooms to update them within the guidelines of the |                    |                      |  |               |           |
| Americans with Disabilities Act.                      |                    |                      |  |               |           |
|   |                    |                      |  |               |           |

| Petworth - Exterior Restoration (Design Phase)                          | Contacts           |                  | Progress        | Cost          |           |
|---|--------------------|------------------|-----------------|---------------|-----------|
|   | Councilmember      | Muriel Bowser    |                 |               |           |
|   | Ward 6             | 202.724.8052     |                 | Project Cost: | \$182,500 |
|   |                    |                  |                 | Change Orders | \$0       |
|   | Architect          | Frank and Lohsen | Design Underway | Total Cost    | \$        |
|   |                    | Art Lohsen       |                 | Payments      | \$        |
|   |                    | 202.223.9449     |                 | Balance       | \$        |
|   | Project<br>Manager | Chris Wright     |                 |               |           |
|   |                    | 202.727.4913     |                 |               |           |
|   | Contractor         | T.B.D            |                 |               |           |
| Project consists of Exterior Improvements to windows,                   |                    |                  |                 |               |           |
| doors, security lighting, masonry restoration, landscaping and signage. |                    |                  |                 |               |           |

| Southeast Library – Restroom Renovations   | Contacts           |                   | Progress | Cost          |           |
|--|--------------------|-------------------|----------|---------------|-----------|
|  | Councilmember      |                   |          |               |           |
|  | Ward 6             | Tommy Wells       |          | Project Cost: | \$141,051 |
|  |                    | 202.724.8072      |          | Change Orders | \$9,123   |
|  | Architect          | Samaha Associates |          | Total Cost    | \$150,284 |
|  |                    | William Santer    |          | Payments      | \$150,284 |
|  | ·                  | 703.691.3311      |          | Balance       | \$0       |
| 100  | Project<br>Manager | Kim Fuller        | Complete |               |           |
| The second secon |                    | 202.442.6069      |          |               |           |
|  | Contractor         | EEC of DC         |          |               |           |
| B  |                    | Mohamed Jalloh    |          |               |           |
| Project consists of the reconfiguration of the public restrooms to update them within the guidelines of the  |                    | 202.882.2189      |          |               |           |
| Americans with Disabilities Act.   |                    |                   |          |               |           |
|  |                    |                   |          |               |           |

| Southeast Library – Library Journal "Makeover"  | Contacts           |   | Progress                       | Cost          |              |
|---|--------------------|---|--------------------------------|---------------|--------------|
|   | Councilmember      |   |                                |               |              |
|   | Ward 6             | Tommy Wells                               |                                | Project Cost: | \$203,983.20 |
|   |                    | 202.724.8072                              |                                | Change Orders | \$0          |
|   | Architect          | HMA2                                      | Project<br>Completed           | Total Cost    | \$203,83.20  |
|   |                    | Henry Myerberg                            | Re-opened to                   | Payments      | \$203,983.20 |
|   |                    | 212.463.0334                              |                                | Balance       | \$0          |
|   | Project<br>Manager |   | the public on<br>June 24, 2007 |               |              |
| The Library Journal magazine will "makeover" the Southeast Library for the ALA meeting in June. The project will use                | Contractors        | The Lexx Group;<br>Modern<br>Construction | June 24, 2007                  |               |              |
| donated furniture and professional services. Southeast will have<br>a new first floor layout, new shelving, new furniture and other |                    | Ken Postell;                              |                                |               |              |
| upgrades.   |                    | Doug Daniels                              |                                |               |              |
| appt acou.  |                    | 202.393.3085                              |                                |               |              |

| Southeast Library - Fire Alarm Upgrades   | Contacts                |                | Progress | Cost          |          |
|---|-------------------------|----------------|----------|---------------|----------|
|   | Councilmember           |                |          |               |          |
|   | Ward 6                  | Tommy Wells    |          | Project Cost: | \$92,050 |
|   |                         | 202.724.8072   |          | Change Orders | \$0      |
| Project will bring Southeast branch fully compliant with current DC Building Fire Codes | Architect               | N/A            |          | Total Cost    | \$92,050 |
|   | Project<br>Manager      |                | COMPLETE | Payments      | \$87,500 |
|   |                         | Adnan Issa     |          | Balance       | \$4,550  |
|   | DCPL Project<br>Manager | Jeff Bonvechio |          |               |          |
|   | Contractor:             | Simplex        |          |               |          |
|   |                         | Hamid Zand     |          |               |          |
|   |                         |                | 7        |               |          |

| Southwest Library – Coffee Cafe  | Contacts           |              | Progress  | Cost          |     |
|--|--------------------|--------------|---|---------------|-----|
| · · · · · · · · · · · · · · · · · · ·  | Councilmember      |              |   |               |     |
|  | Ward 6             | Tommy Wells  |   | Project Cost: | \$  |
|  |                    | 202.724.8072 |   | Change Orders | \$  |
| •  | Architect          |              | ,   | Total Cost    | \$  |
|  |                    |              |   | Payments      | \$0 |
|  |                    |              | Due sogs to sou due to                          | Balance       | \$  |
| Feasibility study to be conducted about a possible coffee shop or café located on the first floor of the Southwest | Project<br>Manager | Kim Fuller   | Process to conduct a feasibility study in early |               |     |
| Branch Library.  |                    | 202.442.6069 | stages  |               |     |
|  | Contractor         |              |   |               | ,   |
|  |                    |              |   |               |     |
|  |                    |              |   |               |     |
|  |                    |              |   |               |     |

| Takoma Park - Restroom Renovations                    | Contacts           |                      | Progress                                   | Cost          |           |
|---|--------------------|----------------------|--|---------------|-----------|
|   | Councilmember      |                      |  |               |           |
|   | Ward 4             | Muriel Bowser        |  | Project Cost: | \$105,000 |
|   |                    | 202.724.8052         |  | Change Orders | \$0       |
|   | Architect          | Samaha Associates    |  | Total Cost    | \$105,000 |
|   |                    | William Santer       |  | Payments      | \$0       |
|   |                    | 703.691.3311         |  | Balance       | \$105,000 |
|   | Project<br>Manager | Lisa Deanes          | Work began 1/15/08<br>Estimated Completion |               |           |
|   |                    | 202.727.5181         | Date 4/4/08                                |               |           |
|   | Contractor         | Simon<br>Development |  |               |           |
| Project consists of the reconfiguration of the public |                    |                      |  |               |           |
| restrooms to update them within the guidelines of the |                    |                      | · ·  |               |           |
| Americans with Disabilities Act.                      |                    |                      |  |               |           |
|   |                    |                      |  |               |           |

| Takoma Park – Makeover                                  | Contacts           |                      | Progress                                      | Cost          |             |
|---|--------------------|----------------------|---|---------------|-------------|
|   | Councilmember      |                      |   |               |             |
|   | Ward 4             | Muriel Bowser        |   | Project Cost: | \$1,700,000 |
|   |                    | 202.724.8052         |   | Change Orders | \$0         |
|   | Architect          |                      | ·   | Total Cost    | \$105,000   |
|   |                    |                      |   | Payments      | \$0         |
|   |                    |                      |   | Balance       | \$1,700,000 |
|   | Project<br>Manager |                      | Design-Build Proposals<br>are being evaluated |               |             |
|   |                    | 202.727.5181         | are being evaluated                           |               |             |
|   | Contractor         | Simon<br>Development |   |               |             |
| Project consists of a complete renovation or "Makeover" |                    |                      |   |               |             |
| of the fist floor.                                      |                    |                      |   |               |             |
|   |                    |                      |   |               |             |
|   |                    |                      |   |               |             |
|   |                    | <del></del>          |   |               | 13          |

| Tenley Friendship Library – Interim Library   | Contacts                                | _               | Progress          | Cost          |              |
|---|---|-----------------|-------------------|---------------|--------------|
|   | Councilmember                           |                 |                   |               |              |
|   | Ward 3                                  | Mary Cheh       |                   | Project Cost: | \$456,000    |
|   |   | 202.724-8062    |                   | Change Orders | \$26,291.76  |
|   | Architect                               | Core Architects |                   | Total Cost    | \$482,291.76 |
|   |   | Dale Steward    |                   | Payments      | \$456,000    |
|   |   | 202.466.6116    |                   | Balance       | \$26,291.76  |
|   | Project<br>Manager                      | Jeff Bonvechio  | COMPLETE          |               |              |
|   |   | 202.442.6070    | DECEMBER 28, 2006 |               |              |
|   | Contractor                              | Keystone CC     |                   |               |              |
| Project consists of building a 5,000 square foot interim library;                                   | *************************************** | Omar Pedro      |                   |               | 40           |
| the interim will have 16 computers, books on CD as well as  |   | 202.857.7903    |                   |               |              |
| traditional collection material for all age sets. Interim will be located at 4200 Wisconsin Ave NW. |   |                 |                   |               |              |

| Tenley Friendship – Building Demolition  | Contacts           |               | Progress            | Cost          |           |
|--|--------------------|---------------|---------------------|---------------|-----------|
| About the second | Councilmember      |               |                     |               |           |
|  | Ward 3             | Mary Cheh     |                     | Project Cost: | \$314,580 |
|  |                    | 202.724.8062  | 7                   | Change Orders | \$66,386  |
|  | Architect          | N/A           |                     | Total Cost    | \$380,966 |
|  |                    |               |                     | Payments      | \$380,966 |
|  |                    |               |                     | Balance       | \$0       |
|  | Project<br>Manager | Dedric Boyd   | Demolition Complete |               |           |
|  |                    | 202.727.1113  |                     |               |           |
| (A)  | Contractor         | Goel Services |                     |               |           |
| Desired III  |                    | Scott Gamache |                     |               |           |
| Project will consist of hazardous material mitigation, complete demolition of existing library and site preparation for new  |                    | 202.457.0111  |                     |               |           |
| construction.  | DC.                |               |                     |               |           |

| Tenley Friendship - New Building Design   | Contacts           |                      | Progress         | Cost          |                |
|---|--------------------|----------------------|------------------|---------------|----------------|
|   | Councilmember      |                      |                  |               |                |
|   | Ward 3             | Mary Cheh            |                  | Project Cost: | \$1,346,458    |
|   |                    | 202.724.8062         |                  | Change Orders | \$0            |
|   | Architect          | The Freelon<br>Group |                  | Total Cost    | \$1,346,458    |
|   |                    | Philip Freelon       |                  | Payments      | \$289,665.53   |
|   |                    | 919/941-9790         | Schematic Design | Balance       | \$1,056,792.47 |
|   | Project<br>Manager | Chris Wright         | Complete         |               |                |
|   |                    | 202/727-4913         |                  |               |                |
|   | Contractor         | T.B.D.               |                  |               |                |
| Design of the new Tenley Branch Library will include  |                    |                      | ·                |               |                |
| community input on planning and programming phase. Design and construction is fully funded. | DCPL PM<br>Firm    | Hill International   |                  |               |                |

| Washington Highlands – New Building Design                     | Contacts           |                            | Progress                       | Cost          |          |
|--|--------------------|----------------------------|--------------------------------|---------------|----------|
| · · · · · · · · · · · · · · · · · · ·                          | Councilmember      |                            |                                |               | •••      |
| _  | Ward 8             | Marion Barry               |                                | Project Cost: | \$76,000 |
|  | ·                  | (202) 724-8045             |                                | Change Orders | \$0      |
|  | Architect          | T.B.A.                     |                                | Total Cost    | \$       |
|  |                    |                            |                                | Payments      | \$0      |
|  |                    |                            |                                | Balance       | \$       |
|  | Project<br>Manager | Lisa Deanes                | Cost Benefit Analysis Underway |               |          |
|  |                    | 202.727.5181               | Under way                      |               |          |
| Design of the new Washington Highlands will include            | Contractor         |                            |                                |               |          |
| community input on planning and programming phase. Design      |                    |                            |                                |               |          |
| and construction are only partially funded. DCPL is partnering |                    |                            |                                |               |          |
| with the DC Department of Housing and Community Development.   | DCPL PM<br>Firm    | Lynch Development Partners |                                |               |          |

| Watha T. Daniel / Shaw - Interim Library   | Contacts           |                  | Progress           | Cost          |              |
|--|--------------------|------------------|--------------------|---------------|--------------|
|  | Councilmember      |                  |                    |               |              |
|  | Ward 2             | Jack Evans       |                    | Project Cost: | \$583,079    |
|  |                    | 202.724.8058     |                    | Change Orders | \$148,949.75 |
|  | Architect          | Core Architects  |                    | Total Cost    | \$732,028.75 |
|  |                    | Dale Steward     | COMPLETE           | Payments      | \$732,028.75 |
|  |                    | 202.466.6116     | COMPLETE           | Balance       | \$0          |
|  | Project<br>Manager | Jeff Bonvechio   | OPENED TO THE      |               |              |
|  |                    | 202.442.6070     | PUBLIC OCTOBER 20, |               |              |
|  | Contractor         | William Scotsman | 2007               | , , ,         |              |
| Project consists of building a 4,200 square foot interim library;  |                    | Al Hayes         |                    |               |              |
| the interim will have 16 computers, books on CD as well as   |                    | 410.487.8345     |                    |               |              |
| traditional collection material for all age sets. Interim is located at Shaw Jr. High School along Rhode Island Ave. |                    |                  |                    |               |              |

| Watha T. Daniel / Shaw – Building                      | Demolition                | Contacts           | -              | Progress            | Cost          |           |
|--|---------------------------|--------------------|----------------|---------------------|---------------|-----------|
| Project will consist of hazardous material mitigation, | Councilmember             |                    |                |                     |               |           |
|  | Ward 2                    | Jack Evans         |                | Project Cost:       | \$306,000     |           |
|  |                           |                    | 202.724.8058   |                     | Change Orders | \$34,896  |
|  | mitigation,               | Architect          | N/A            |                     | Total Cost    | \$340,896 |
|  | complete<br>demolition of |                    |                |                     | Payments      | \$125,236 |
|  | existing library          |                    |                |                     | Balance       | \$215,660 |
|  | and site preparation for  | Project<br>Manager | Jeff Bonvechio | Demolition Underway | ****          |           |
|  | new construction.         |                    | 202.442.6070   |                     |               |           |
|  |                           | Contractor         | Goel Services  |                     |               |           |
|  |                           |                    | Scott Gamache  |                     |               |           |
|  |                           | 202.457.0111       |                |                     |               |           |
|  |                           |                    |                |                     |               |           |

| Watha T. Daniel / Shaw - New Building Design   | Contacts           |                              | Progress              | Cost          |             |
|--|--------------------|------------------------------|-----------------------|---------------|-------------|
|  | Councilmember      |                              |                       |               |             |
|  | Ward 2             | Jack Evans                   |                       | Project Cost: | \$1,527,432 |
|  |                    | 202.724.8058                 |                       | Change Orders | \$0         |
|  | Architect          | Davis, Brody<br>Bond & Aedas |                       | Total Cost    | \$1,527,432 |
|  |                    | Peter Cook                   |                       | Payments      | \$77,871.00 |
|  |                    | 202/449-1190                 | Contract Awarded July | Balance       | \$1,449,561 |
|  | Project<br>Manager |                              | 31, 2007              |               |             |
|  |                    | 202/442-6069                 |                       |               |             |
|  | Contractor         | T.B.D.                       |                       |               |             |
| Design of the new Watha T. Daniel / Shaw Branch Library will   |                    |                              |                       |               |             |
| include community input on planning and programming phase.  Design and construction is fully funded. |                    |                              |                       |               |             |

| Woodridge - Elevator Modernization   | Contacts           |                  | Progress | Cost          |           |
|--|--------------------|------------------|----------|---------------|-----------|
|  | Councilmember      |                  |          |               |           |
|  | Ward 5             | Harry Thomas Jr. |          | Project Cost: | \$139,490 |
|  |                    | 202.724.8028     | 7        | Change Orders | \$15,620  |
| The state of the s | Engineer           | Learch Bates     |          | Total Cost    | \$155,110 |
|  |                    | Bruce Pope       |          | Payments      | \$155,110 |
|  |                    | 301.805.7944     |          | Balance       | \$0       |
|  | Project<br>Manager | Jeff Bonvechio   | COMPLETE |               |           |
|  |                    | 202.442.6070     |          |               |           |
|  | Contractor         | Keystone Plus    |          |               |           |
| Project will correct long standing problems with existing  | X                  | Mike Avery       | 1        |               |           |
| elevator. When modernization is complete the elevator will be  |                    | 202.857.7903     | 1        |               |           |
| in compliance with all DC Department of Consumer and   |                    |                  | 1        |               |           |
| Regulatory Affairs' codes.   |                    |                  |          | •             |           |

| Contacts           |  | Progress   | Cost   |   |
|--------------------|--|--|--|---|
| Councilmember      |  |  |  |   |
| Ward 5             | Harry Thomas Jr.                               |  | Project Cost:  | \$128,000   |
|                    | 202.724.8028                                   |  | Change Orders  | \$  |
| Architect          | Samaha Associates                              | ]  | Total Cost   | \$128,000   |
|                    | William Santer                                 |  | Payments   | \$0   |
|                    | 703.691.3311                                   | 117 to 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1   | Balance  | \$128,000   |
| Project<br>Manager | Kim Fuller                                     | <b>Estimated Completion</b>  |  |   |
|                    | 202.442.6069                                   | Date 4/4/08  |  |   |
| Contractor         | T.B.A.   |  |  |   |
|                    |  |  |  |   |
|                    | Councilmember Ward 5 Architect Project Manager | Councilmember  Ward 5 Harry Thomas Jr.  202.724.8028  Architect Samaha Associates  William Santer  703.691.3311  Project Manager  Kim Fuller  202.442.6069 | Councilmember  Ward 5 Harry Thomas Jr.  202.724.8028  Architect Samaha Associates  William Santer  703.691.3311  Project Manager  Kim Fuller  202.442.6069  Work began 1/15/08  Estimated Completion Date 4/4/08 | Councilmember  Ward 5 Harry Thomas Jr.  202.724.8028  Architect Samaha Associates  William Santer  703.691.3311  Project Cost:  Change Orders  Total Cost  Payments  Balance  Project Manager  Kim Fuller  202.442.6069  Work began 1/15/08  Estimated Completion Date 4/4/08 |

| Martin Luther King Jr. Library – Computer Lab Buildout  | Contacts           |                    | Progress       | Cost          |             |
|---|--------------------|--------------------|----------------|---------------|-------------|
|   | Councilmember      |                    |                |               |             |
|   | Ward 2             | Jack Evans         |                | Project Cost: | \$159,641   |
|   |                    | 202.724.8058       |                | Change Orders | \$52,991.87 |
|   | Architect          | Martin Ready Archs |                | Total Cost    | \$212,632.8 |
|   |                    | Phil Luks          |                | Payments      | \$196,429.1 |
|   |                    | 202.457.0860       | COMPLETE       | Balance       | \$16,203.71 |
|   | Project<br>Manager | Jeff Bonvechio     | OPEN TO PUBLIC |               |             |
|   |                    | 202.442.6070       |                |               |             |
| 15 N  | Contractor         | Keystone Plus      |                |               |             |
|   |                    | Omar Pedro         |                |               |             |
|   |                    | 202.857.7903       |                |               |             |
| New computer lab on 3 <sup>rd</sup> floor, funding provided by a grant from the Gates Foundation. |                    |                    |                |               |             |

| Martin Luther King Jr. Library - Adaptive Services Build Out                | Contacts           |                    | Progress  | Cost          |           |
|---|--------------------|--------------------|---|---------------|-----------|
|   | Councilmember      |                    |   |               |           |
|   | Ward 2             | Jack Evans         |   | Project Cost: | \$400,000 |
|   |                    | 202.724.8058       | Bids advertised for Construction<br>February 29, 2008 | Change Orders | \$0       |
|   | Architect          | Atelier Architects |   | Total Cost    | \$        |
|   |                    | Elizabeth Stough   |   | Payments      | \$0       |
|   | ·                  | 202.457.0860       |   | Balance       | \$        |
|   | Project<br>Manager | Lisa Deanes        |   |               |           |
|   |                    | 202.727.5181       | ] , ,   |               |           |
|   | Contractor         | T.B.A.             |   |               |           |
| Improvements to Adaptive Services Division including                        |                    |                    |   |               |           |
| new public computers, upgrades to staff space, lighting, and accessibility. |                    |                    |   |               |           |

| Martin Luther King Jr. Library – Restroom Renovations  | Contacts           |                | Progress                                    | Cost          |              |
|--|--------------------|----------------|---|---------------|--------------|
|  | Councilmember      |                |   |               |              |
|  | Ward 2             | Jack Evans     |   | Project Cost: | \$642,270    |
|  |                    | 202.724.8058   |   | Change Orders | \$-48,812.10 |
|  | Architect          | Austin Spriggs |   | Total Cost    | \$593,457.9  |
|  |                    | Angela Spriggs | Adult Public                                | Change Orders | \$16,146     |
| The Contract of the Contract o |                    |                | Restrooms                                   | Balance       | \$609,603.90 |
|  | Project<br>Manager | Jeff Bonvechio |   | Payments      | \$372,883.12 |
|  |                    | 202.442.6070   | Completed on 2nd and 3 <sup>rd</sup> Floors | Balance       | \$236,720.78 |
|  | Contractor         | Molina Const.  |   |               |              |
| Renovations to all public restrooms  |                    |                | _   |               |              |
| -  |                    |                |   |               |              |
|  |                    |                |   |               |              |

| Martin | Luther King Jr. Library - Great Hall Re-Lampi | n |
|--------|---|---|
|        |   |   |
|        |   |   |

| The project consists of re-lamping and painting of entire   |
|---|
| first floor ceiling and exterior of building. New lamps and |
| ballast are being replaced with energy efficient bulbs and  |
| electronic ballasts.  |

| Contacts           |                | Progress  | Cost          |           |
|--------------------|----------------|-----------|---------------|-----------|
| Councilmember      |                |           |               |           |
| Ward 2             | Jack Evans     |           | Project Cost: | \$299,873 |
|                    | 202.724.8058   |           | Change Orders | \$21,170  |
| Architect          | N/A            |           | Total Cost    | \$321,043 |
|                    |                |           | Payments      | \$321,043 |
| <del></del>        |                |           | Balance       | \$0.00    |
| Project<br>Manager | Jeff Bonvechio | Completed |               |           |
|                    | 202.442.6070   |           |               |           |
| Contractor         | The Lexx Group |           |               | -         |
|                    | Ken Postell    |           |               |           |
|                    | 202.393.3085   |           |               |           |
|                    |                |           |               |           |
|                    |                |           |               |           |

| n Contacts         |  |
|--------------------|--|
| Councilmember      |  |
| Ward 2             | Jack   |
|                    | 202.   |
| Architect          | Lear   |
|                    | Bruc   |
|                    | 301.   |
| Project<br>Manager | Jeff   |
|                    | 202.   |
| Contractor         | Key  |
|                    | Mik  |
|                    | 202.   |
|                    | -  |
|                    | Councilmember Ward 2  Architect  Project Manager |

| Contacts           | ·              | Progress     | Cost          |           |
|--------------------|----------------|--------------|---------------|-----------|
| Councilmember      |                |              |               |           |
| Ward 2             | Jack Evans     |              | Project Cost: | \$550,000 |
|                    | 202.724.8058   |              | Change Orders | \$0       |
| Architect          | Learch Bates   | ELEVATORS    | Total Cost    | \$550,000 |
|                    | Bruce Pope     |              | Payments      | \$537,275 |
|                    | 301.805.7914   | NO. 1, 4 AND | Balance       | \$12,725  |
| Project<br>Manager | Jeff Bonvechio | 5            |               |           |
|                    | 202.442.6070   | IN SERVICE   | ,             |           |
| Contractor         | Keystone Plus  |              |               |           |
|                    | Mike Avery     | ·            |               |           |
|                    | 202.857.7903   |              |               |           |
|                    |                |              |               |           |
| '                  |                |              | !             |           |

| Martin Luther King Jr. Library – New Young Adult Library and College Information Center                             | Contacts           |                 | Progress        | Cost          |             |
|---|--------------------|-----------------|-----------------|---------------|-------------|
|   | Councilmember      |                 |                 |               |             |
|   | Ward 2             | Jack Evans      |                 | Project Cost: | \$79,606    |
|   |                    | 202.724.8058    |                 | Change Orders | \$0         |
|   | Architect          | Sorg Associates |                 | Total Cost    | \$79,606    |
|   |                    | Suman Sorg      |                 | Payments      | \$13,627.12 |
|   |                    |                 |                 | Balance       | \$65,978.73 |
|   | Project<br>Manager | Kim Fuller      | Design Underway |               |             |
|   |                    | 202.442.6070    |                 |               |             |
| New YA and College Information Center will be a destination for young adults. It will provide stimulating learning  | Contractor         | T.B.D           |                 |               |             |
| opportunities that support their success in life. This destination  |                    |                 |                 |               |             |
| will provide opportunities to meet their need for homework  |                    |                 |                 |               |             |
| help, exam preparation, and using computers and software applications. High quality program events are a key to the |                    |                 |                 |               |             |
| success of the library in assisting young adults.   |                    |                 |                 |               |             |